Manitoba
Growth, Enterprise and Trade
Petroleum Branch
360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/18 – March 12/18)

DRILLING ACTIVITY	To March 12/18	To March 13/17	2017 Total
Drilling Licences Issued	33	42	253
Licences Cancelled	1	3	17
Vertical Wells Drilled	5	14	37
Horizontal Wells Drilled	75	66	203
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	80	80	240
No. of Metres Drilled	154 873	153 495	474 580
Wells Re-entered	0	0	0
Wells Being Drilled	1	2	0
No. of Active Rigs	1	2	9
Wells Licenced but Not Spudded	26	35	74
Wells Completed as Potential Oil Wells	78	77	231
Wells Abandoned Dry	1	2	6
Wells Drilled but Not Completed	0	0	0
Other Completions	1	1	3
New Wells on Production	4	0	191

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	0	4	14
Licences Cancelled	0	1	3
Kilometers Licenced	0	962	2 602
Kilometers Run	0	0	999

OIL PRICES (Average)	2018 $/m3	2018 ($/bbl)	2017 $/m3	2017 ($/bbl)
Month of January	460.42	(73.16)	407.00	(64.68)
Month of February	445.56	(70.80)	416.05	(66.11)

OIL PRODUCTION (M3)	2017	2016
Month of August	192 900.5	190 335.4

WEEKLY WELL ACTIVITY REPORT

12 March 2018

Lic. No.: 180
Daly Unit No. 12 16-3-10-28 (WPM)
UWI: 100.16-03-010-28W1.00
Status: Abandoned Producer (ABD P)
Abandoned Producer: 12-Oct-2017

Lic. No.: 2660
Tundra Daly Sinclair SWD A7-32-9-28 (WPM)
UWI: 102.07-32-009-28W1.00
UWI: 102.07-32-009-28W1.02 (ABD D)

UWI: 102.07-32-009-28W1.00
Status: Abandoned Salt Water Disposal (ABD SWD)
Abandoned Salt Water Disposal: 10-Oct-2017

Lic. No.: 2756
Tundra Daly Sinclair A2-32-9-28 (WPM)
UWI: 102.02-32-009-28W1.00
Status: Abandoned Producer (ABD P)
Abandoned Producer: 16-Oct-2017

Lic. No.: 5190
Goodlands Unit No. 2 8-7-1-24 (WPM)
UWI: 100.08-07-001-24W1.00
Status: Abandoned Producer (ABD P)
Abandoned Producer: 07-Mar-2018

Lic. No.: 6367
Tundra Regent 12-26-4-22 (WPM)
UWI: 100.12-26-004-22W1.00
Status: Abandoned Producer (ABD P)
Abandoned Producer: 08-Mar-2018

Lic. No.: 6450
Sinclair Unit No. 5 12-6-8-28 (WPM)
UWI: 100.12-06-008-28W1.00
Status: Capable of Oil Production - Suspended (SUSP COOP)
COOP - Suspended: 12-Mar-2018

Lic. No.: 6834
Ewart Unit No. 10 HZNTL 16-33-7-28 (WPM)
UWI: 102.16-33-007-28W1.00
Status: Capable of Oil Production - Suspended (SUSP COOP)
COOP - Suspended: 15-Feb-2018

Lic. No.: 10436
Tundra Daly Sinclair Prov. HZNTL 4-32-9-28 (WPM)
UWI: 102.04-32-009-28W1.00
Status: Capable of Oil Production - Suspended (SUSP COOP)
COOP - Suspended: 09-Mar-2018

Lic. No.: 10684
Daly Unit No. 12 HZNTL A11-34-9-28 (WPM)
UWI: 103.11-34-009-28W1.00
Finished Drilling: 05-Mar-2018
Total Depth: 1918.00 m
Intermediate Casing: 139.70 mm @ 1918.00 m with 40.5 t
Rig Released: 06-Mar-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Mar-2018

Lic. No.: 10696
Daly Unit No. 12 HZNTL A14-34-9-28 (WPM)
UWI: 103.14-34-009-28W1.00
Status: Completing (COMP)
Completing: 08-Mar-2018

Lic. No.: 10759
Cromer Unit No. 2 HZNTL **A11**-13-9-28 (WPM)
UWI: 102.11-13-009-28W1.00

Please note revised UWI and Well Name change
Licenced as: 103.14-13-009-28W1.00; A14-13-9-28
Drilled as: 102.11-13-009-28W1.00; A11-13-9-28

Lic. No.: 10760
Cromer Unit No. 3 HZNTL **A**14-13-9-28 (WPM)
UWI: 103.14-13-009-28W1.00

Please note revised UWI and Well Name change
Licenced as: 104.14-13-009-28W1.00; B14-13-9-28
Changed to: 103.14-13-009-28W1.00; A14-13-9-28
Due to UWI change of Lic #10759

Lic. No.: 10761
Tundra Birdtail HZNTL 16-9-16-27 (WPM)
UWI: 102.16-09-016-27W1.00 - Leg #1
UWI: 103.09-09-016-27W1.02 - Leg #2

Please note revised UWI to Reflect As Drilled
UWI: 102.16-09-016-27W1.02 changed to 103.09-09-016-27W1.02

Lic. No.: 10790
Waskada Unit No. 4 Prov. HZNTL **A3**-24-1-26 (WPM)
UWI: 103.03-24-001-26W1.00

Please note revised UWI and Well Name change
Licenced as: 102.02-24-001-26W1.00; 2-24-1-26
Drilled as: 103.03-24-001-26W1.00; A3-24-1-26

Lic. No.: 10791
Waskada Unit No. 4 Prov. HZNTL **2**-24-1-26 (WPM)
UWI: 102.02-24-001-26W1.00

Please note revised UWI and Well Name change
Licenced as: 103.02-24-001-26W1.00; A2-24-1-26
Changed to: 102.02-24-001-26W1.00; 2-24-1-26
Due to UWI change of Lic #10790

Lic. No.: 10853
East Manson Unit No. 7 HZNTL 16-1-13-28 (WPM)
UWI: 100.16-01-013-28W1.00
Finished Drilling: 06-Mar-2018
Total Depth: 2118.00 m
Rig Released: 06-Mar-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Mar-2018

Lic. No.: 10863
Tundra Daly Sinclair Prov. HZNTL A12-2-9-29 (WPM)
UWI: 102.12-02-009-29W1.00
Spud Date: 10-Mar-2018
K.B. Elevation: 526.73 m
Surface Casing: 244.50 mm @ 142.00 m with 8.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 12-Mar-2018

Lic. No.: 10879 Birdtail Unit No. 3 Prov. HZNTL **A5**-29-16-27 (WPM)
UWI: 102.05-29-016-27W1.00

Please note revised UWI and Change in Well Name
Licenced as: 100.06-29-016-27W1.00; 6-29-16-27
Drilled as: 102.05-29-016-27W1.00; A5-29-16-27

Status: Completing (COMP)
Completing: 11-Mar-2018

Lic. No.: 10884 Tundra Daly Sinclair Prov. HZNTL A16-26-8-29 (WPM)
UWI: 103.16-26-008-29W1.00
Status: Completing (COMP)
Completing: 07-Mar-2018

Lic. No.: 10885 Tundra Daly Sinclair Prov. HZNTL A8-10-9-29 (WPM)
UWI: 102.08-10-009-29W1.00
Spud Date: 06-Mar-2018
K.B. Elevation: 535.88 m
Surface Casing: 244.50 mm @ 136.00 m with 8.0 t
Finished Drilling: 09-Mar-2018
Total Depth: 2349.00 m
Intermediate Casing: 139.70 mm @ 2349.00 m with 49.5 t
Rig Released: 10-Mar-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Mar-2018

Lic. No.: 10901 Birdtail Unit No. 2 HZNTL 3-20-16-27 (WPM)
UWI: 102.03-20-016-27W1.00
Status: Completing (COMP)
Completing: 11-Mar-2018

Lic. No.: 10904 Elcano et al Miniota 8-10-13-27 (WPM)
UWI: 100.08-10-013-27W1.00
Spud Date: 06-Mar-2018
K.B. Elevation: 473.20 m
Surface Casing: 219.10 mm @ 146.00 m with 12.0 t
Finished Drilling: 08-Mar-2018
Total Depth: 573.00 m
Intermediate Casing: 139.70 mm @ 573.00 m with 15.0 t
Rig Released: 09-Mar-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Mar-2018

Lic. No.: 10906 CPEC Manson HZNTL A10-16-13-28 (WPM)
UWI: 102.10-16-013-28W1.00
Spud Date: 07-Mar-2018
K.B. Elevation: 492.77 m
Surface Casing: 244.50 mm @ 150.00 m with 12.0 t
Intermediate Casing: 177.80 mm @ 901.00 m with 27.5 t
Finished Drilling: 10-Mar-2018
Total Depth: 1475.00 m
Rig Released: 11-Mar-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Mar-2018

Lic. No.: 10912 Tundra Virden Prov. HZNTL 3-29-11-26 (WPM)
UWI: 102.03-29-011-26W1.00

Spud Date: 07-Mar-2018
K.B. Elevation: 466.12 m
Surface Casing: 244.50 mm @ 136.00 m with 8.0 t
Intermediate Casing: 177.80 mm @ 751.00 m with 14.0 t
Finished Drilling: 12-Mar-2018
Total Depth: 2155.00 m
Rig Released: 12-Mar-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 12-Mar-2018